

APPENDIX L

Monthly Progress Report Example



September 13, 2012

Mr. Kevin Snyder
Project Manager, West Van Buren Area WQARF Site
Remedial Projects Unit
Arizona Department of Environmental Quality
1011 West Washington Street
Phoenix, AZ 85007

Re: August 2012 Monthly Progress Report - RID-95 Wellhead Pilot Treatment

<u>Systems</u>

Dear Mr. Snyder:

This August 2012 Monthly Progress Report for the RID-95 Wellhead Pilot Treatment Systems is provided for your review. This Monthly Progress Report, consistent with Section 8 of the *RID-95 Wellhead Pilot Treatment System Proposal*, dated August 18, 2011, provides information regarding wellhead treatment systems currently operating at RID-95, RID-89, RID-92 and RID-114.

This Monthly Progress Report includes:

- Narrative summary of operational status including malfunctions, if any, and the actions taken to correct the malfunction.
- Operational data including: hours/percentage of operating time during the reporting period, volume of groundwater treated, approximate mass of target contaminants of concern (COCs) removed, and cumulative mass of target COCs removed since system start-up.
- Tabular summary of water quality samples collected and analytical results.
- Copies of final laboratory reports.

Please contact me by phone at 602-430-2785 or by email at andrew.machugh@synenv.com, should you have any questions or comments regarding this report.

Best Regards,

8YNERGY Environmental, LLC

Andrew MacHugh, PE

cc: Donovan Neese, Roosevelt Irrigation District
David Kimball, Gallagher & Kennedy

ANDREW J. MacHUGH



Summary of Operational Status

RID-95 Pilot Wellhead Treatment System

The RID-95 Wellhead Treatment System (WTS) operated continuously during the reporting period except when the system was changed to bypass mode (intermittently for approximately 1 hour) in an effort to balance flow rates between the treatment skids. When operating in treatment mode, the WTS processed flow from the well at approximately 1,600 gallons per minute (gpm). Additional operational data and estimated mass of target COCs removed are provided in **Table 1**. A summary of water quality data is provided in **Table 2**.

RID-89 Wellhead Treatment System

The RID-89 WTS operated continuously during the reporting period except for approximately 6 hours due to a power surge/outage at the site that caused the system to automatically shut down. When operating, the WTS processed flow from the well at approximately 2,910 gpm. Additional operational data and estimated mass of target COCs removed are provided in **Table 1**. A summary of water quality data is provided in **Table 3**.

RID-92 Wellhead Treatment System

The RID-92 WTS operated only about 17% of the time during the month because the system was shut down to allow for well investigation activities. When operating, the WTS processed flow from the well at approximately 1,230 gpm. Additional operational data and estimated mass of target COCs removed are provided in **Table 1**. A summary of water quality data is provided in **Table 4**.

RID-114 Wellhead Treatment System

RID-114 WTS operated continuously during the reporting period except for approximately 1 hour for routine maintenance activities. When operating, the WTS processed flow from the well at approximately 2,380 gpm. Additional operational data and estimated mass of target COCs removed are provided in **Table 1**. A summary of water quality data is provided in **Table 5**.

TABLE 1. RID WELLHEAD TREATMENT SYSTEMS OPERATIONAL STATUS

West Van Buren Area WQARF Registry Site

Reporting Period: August 2012

RID-95 Pilot	Volume of GW Treated:	218	acre-feet	Estimated Mass of Target COCs Removed:	43	pounds
	Volume of GW Treated, Since Start-up:	1503	acre-feet	Mass of Target COCs Removed, Since Start-up:	262	pounds
	Operational Hours:	743	99.9%			
RID-89	Volume of GW Treated:	397	acre-feet	Estimated Mass of Target COCs Removed:	44	pounds
	Volume of GW Treated, Since Start-up:	1296	acre-feet	Mass of Target COCs Removed, Since Start-up:	144	pounds
	Operational Hours: _	739	99.3%			
RID-92	Volume of GW Treated:	29	acre-feet	Estimated Mass of Target COCs Removed:	7	pounds
	Volume of GW Treated, Since Start-up: _	408	acre-feet	Mass of Target COCs Removed, Since Start-up:	96	pounds
	Operational Hours:	126	16.9%			
RID-114	Volume of GW Treated:	326	acre-feet	Estimated Mass of Target COCs Removed:	44	pounds
	Volume of GW Treated, Since Start-up: _	992	acre-feet	Mass of Target COCs Removed, Since Start-up:	135	pounds
	Operational Hours: _	743	99.9%			
TOTALS (all sites):	Volume of GW Treated:	970	acre-feet	Estimated Mass of Target COCs Removed:	138	pounds
	Volume of GW Treated, Since Start-Up: _	4,198	acre-feet	Mass of Target COCs Removed, Since Start-up:	637	pounds
IAINTENANCE REP	ORT					
ID-95 WTS operate	ed in bypass mode for approximately 1 hou	r intermitter	ntly during the r	eporting period in an effort to balance skid flows.		
ID-89 WTS was off	line (or in bypass mode) for almost 6 hour	s due to a po	ower surge/outa	age that caused the system to automatically shut d	own.	
ID-92 WTS was off	fline for over 83% of the time during the m	onth to allow	w for well invest	tigation activities as requested by ADEQ.		
ID 114 MTC was in	n bypass mode for approximately 1 hour du	iring the mo	nth to allow for	routine maintenance activities.		
114 W 15 Was II						

Attachments: 1) Table 2. RID-95 Pilot System Data Summary

2) Table 3. RID-89 Wellhead Treatment System Data Summary3) Table 4. RID-92 Wellhead Treatment System Data Summary4) Table 5. RID-114 Wellhead Treatment System Data Summary

5) Copies of Final Analytical Reports



TABLE 2. RID-95 PILOT SYSTEM DATA SUMMARY WEST VAN BUREN AREA WQARF REGISTRY SITE

(results presented in micrograms per liter, $\mu g/L$)

					TARGET COCs					
SAMPLE			LEAD	SAMPLE						cis-
LOCATION	SAMPLE ID*	DATE	VESSEL	TYPE	TCE	PCE	1,1-DCE	TCM	1,1-DCA	1,2-DCE
EF	5	5	7	none	none	70				
	95-Influent	8/7/12		Primary	61	4.1	8.2	1.3	4.4	11
	95-Influent	8/13/12		Primary	63	4.3	7.2	1.2	4.5	11
INFLUENT	95-Influent	8/20/12		Primary	62	4.4	7.6	1.2	4.3	11
	082012-01	8/20/12		Duplicate	62	4.4	7.8	1.2	4.5	11
	95-Influent	8/29/12		Primary	67	4.6	7.7	1.3	4.7	11
	95-POC	8/7/12		Primary	<0.5	<0.5	1.1	1.1	5.1	2.6
POINT OF	95-POC	8/13/12		Primary	<0.5	<0.5	1.4	1.4	6.4	3.6
COMPLIANCE	95-POC	8/20/12		Primary	<0.5	<0.5	2.4	1.4	5.9	5.5
	95-POC	8/29/12		Primary	<0.5	<0.5	3.6	1.6	6.1	7.7
	TRE	ATMENT SE	(ID #1 (SOL	JTH, REACTIV	ATED CAF	RBON)				
	95-MID-1	8/7/12	Α	Primary	<0.5	<0.5	5.3	1.6	5.9	9.7
MID-SKID	95-MID-1	8/13/12	Α	Primary	0.6	<0.5	6.4	1.6	5.8	11
(EFFLUENT OF LEAD VESSEL)	95-MID-1	8/20/12	Α	Primary	0.9	<0.5	7.3	1.7	5.9	12
	95-MID-1	8/29/12	Α	Primary	2.0	<0.5	8.5	1.5	5.3	12
TREATMENT SKID #2 (NORTH, REACTIVATED CARBON)										
	95-MID-2	8/7/12	Α	Primary	5.4	<0.5	6.7	1.4	5.2	11
MID-SKID	95-MID-2	8/13/12	Α	Primary	6.2	<0.5	8.1	1.7	5.8	12
(EFFLUENT OF LEAD VESSEL)	95-MID-2	8/20/12	Α	Primary	12	<0.5	8.0	1.5	5.3	12
	95-MID-2	8/29/12	Α	Primary	12	<0.5	8.8	1.4	5.3	13

EXPLANATION:

COC = Contaminant of Concern

TCE = Trichloroethene TCM = Chloroform

PCE = Tetrachloroethene 1,1-DCA = 1,1-Dichloroethane

1,1-DCE = 1,1-Dichloroethene cis-1,2-DCE = cis-1,2-Dichloroethene

* All samples analyzed by Airtech Environmental Laboratories following EPA Test Method 8260B.

<0.5 = Result is less than laboratory method reporting limit (MRL).

All other volatile organic compounds (VOCs) are below the MRL/detection limit.



TABLE 3. RID-89 WELLHEAD TREATMENT SYSTEM DATA SUMMARY WEST VAN BUREN AREA WQARF REGISTRY SITE

(results presented in micrograms per liter, $\mu g/L$)

					TARGET COCs					
SAMPLE			LEAD	SAMPLE						cis-
LOCATION	SAMPLE ID*	DATE	VESSEL	TYPE	TCE	PCE	1,1-DCE	TCM	1,1-DCA	1,2-DCE
EPA	5	5	7	none	none	70				
	89-Influent	8/7/12		Primary	31	9.0	2.1	2.9	0.7	2.8
	080712-01	8/7/12		Duplicate	30	8.7	2.2	3.1	0.7	3.0
INFLUENT	89-Influent	8/13/12		Primary	30	9.1	2.2	3.1	0.7	2.8
INFLOCIVI	89-Influent	8/20/12		Primary	30	9.2	2.2	3.1	0.7	2.7
	89-Influent	8/29/12		Primary	29	9.1	2.0	3.0	0.6	2.6
	082912-01	8/29/12		Duplicate	28	8.8	2.2	3.0	0.6	2.7
	89-POC	8/7/12		Primary	<0.5	<0.5	<0.5	1.8	0.7	<0.5
POINT OF	89-POC	8/13/12		Primary	<0.5	<0.5	<0.5	2.3	0.8	<0.5
COMPLIANCE	89-POC	8/20/12		Primary	<0.5	<0.5	<0.5	2.8	0.8	0.7
	89-POC	8/29/12		Primary	<0.5	<0.5	<0.5	3.2	0.9	1.1
	TREATMENT SKID #1 (NORTH, REACTIVATED CARBON)									
	89-MID-1	8/7/12	Α	Primary	1.7	<0.5	1.3	3.1	0.8	2.0
MID-SKID	89-MID-1	8/13/12	Α	Primary	1.9	<0.5	1.4	3.4	0.8	2.3
(EFFLUENT OF LEAD VESSEL)	89-MID-1	8/20/12	Α	Primary	3.1	<0.5	1.7	3.7	0.9	2.6
	89-MID-1	8/29/12	Α	Primary	3.6	<0.5	1.9	3.7	0.9	2.7
	TRI	EATMENT SI	(ID #2 (MII	DDLE, REACTI	VATED CA	RBON)				
	89-MID-2	8/7/12	Α	Primary	3.1	<0.5	1.4	3.2	0.9	2.2
MID-SKID	89-MID-2	8/13/12	Α	Primary	3.4	<0.5	1.8	3.5	0.9	2.6
(EFFLUENT OF LEAD VESSEL)	89-MID-2	8/20/12	Α	Primary	4.7	<0.5	2.0	3.4	0.8	2.6
	89-MID-2	8/29/12	Α	Primary	5.4	<0.5	2.1	3.7	0.9	3.2
TREATMENT SKID #3 (SOUTH, REACTIVATED CARBON)										
	89-MID-3	8/7/12	Α	Primary	3.6	<0.5	1.5	3.2	0.9	2.3
MID-SKID	89-MID-3	8/13/12	Α	Primary	4.1	<0.5	1.7	3.4	0.9	2.5
(EFFLUENT OF LEAD VESSEL)	89-MID-3	8/20/12	Α	Primary	6.3	<0.5	1.9	3.7	0.9	3.0
	89-MID-3	8/29/12	Α	Primary	6.7	<0.5	2.5	3.9	0.9	3.2

EXPLANATION:

COC = Contaminant of Concern

TCE = Trichloroethene TCM = Chloroform

PCE = Tetrachloroethene 1,1-DCA = 1,1-Dichloroethane

1,1-DCE = 1,1-Dichloroethene cis-1,2-DCE = cis-1,2-Dichloroethene

<0.5 = Result is less than laboratory method reporting limit (MRL).

All other volatile organic compounds (VOCs) are below the MRL/detection limit.



 $^{^{*} \ \ \}text{All samples analyzed by Airtech Environmental Laboratories following EPA Test Method 8260B.}$

TABLE 4. RID-92 WELLHEAD TREATMENT SYSTEM DATA SUMMARY WEST VAN BUREN AREA WQARF REGISTRY SITE

(results presented in micrograms per liter, µg/L)

					T.	ARGET CO	OCs			
SAMPLE LOCATION	SAMPLE ID*	DATE	LEAD VESSEL	SAMPLE TYPE	TCE	PCE	1,1-DCE	тсм	1,1-DCA	cis- 1,2-DCE
EPA	EPA MAXIMUM CONTAMINANT LEVELS (MCL), as μg/L							none	none	70
	92-Influent	8/7/12		Primary	NS	NS	NS	NS	NS	NS
INFLUENT	92-Influent	8/13/12		Primary	NS	NS	NS	NS	NS	NS
INFLOENT	92-Influent	8/20/12		Primary	NS	NS	NS	NS	NS	NS
	92-Influent	8/29/12		Primary	NS	NS	NS	NS	NS	NS
	92-POC	8/7/12		Primary	NS	NS	NS	NS	NS	NS
POINT OF	92-POC	8/13/12		Primary	NS	NS	NS	NS	NS	NS
COMPLIANCE	92-POC	8/20/12		Primary	NS	NS	NS	NS	NS	NS
	92-POC	8/29/12		Primary	NS	NS	NS	NS	NS	NS
TREATMENT SKID #1 (REACTIVATED CARBON)										
	92-MID-1	8/7/12	Α	Primary	NS	NS	NS	NS	NS	NS
MID-SKID	92-MID-1	8/13/12	Α	Primary	NS	NS	NS	NS	NS	NS
(EFFLUENT OF LEAD VESSEL)	92-MID-1	8/20/12	Α	Primary	NS	NS	NS	NS	NS	NS
	92-MID-1	8/29/12	Α	Primary	NS	NS	NS	NS	NS	NS

EXPLANATION:

COC = Contaminant of Concern

TCE = Trichloroethene TCM = Chloroform

PCE = Tetrachloroethene 1,1-DCA = 1,1-Dichloroethane

1,1-DCE = 1,1-Dichloroethene cis-1,2-DCE = cis-1,2-Dichloroethene

* All samples analyzed by Airtech Environmental Laboratories following EPA Test Method 8260B.

<0.5 = Result is less than laboratory method reporting limit (MRL).

All other volatile organic compounds (VOCs) are below the MRL/detection limit.

NS = Not sampled as treatment system was in bypass mode for well investigation activities.



TABLE 5. RID-114 WELLHEAD TREATMENT SYSTEM DATA SUMMARY WEST VAN BUREN AREA WQARF REGISTRY SITE

(results presented in micrograms per liter, $\mu g/L$)

					TARGET COCs					
SAMPLE			LEAD	SAMPLE						cis-
LOCATION	SAMPLE ID*	DATE	VESSEL	TYPE	TCE	PCE	1,1-DCE	TCM	1,1-DCA	1,2-DCE
EF	5	5	7	none	none	70				
	114-Influent	8/7/12		Primary	45	2.8	2.7	1.9	2.0	7.7
	114-Influent	8/13/12		Primary	44	2.8	2.5	1.9	1.9	7.3
INFLUENT	081312-01	8/13/12		Duplicate	45	2.8	2.7	2.0	2.1	7.8
	114-Influent	8/20/12		Primary	45	3.0	2.7	2.0	2.0	7.7
	114-Influent	8/27/12		Primary	41	2.6	2.4	1.7	1.8	6.7
	114-POC	8/7/12		Primary	<0.5	<0.5	<0.5	0.7	1.3	<0.5
POINT OF	114-POC	8/13/12		Primary	<0.5	<0.5	<0.5	0.9	1.7	0.5
COMPLIANCE	114-POC	8/20/12		Primary	<0.5	<0.5	<0.5	1.3	2.3	1.0
	114-POC	8/27/12		Primary	<0.5	<0.5	<0.5	1.5	2.3	1.5
	TRE	ATMENT SK	ID #1 (NOF	RTH, REACTIV	ATED CAR	BON)				
	114-MID-1	8/7/12	Α	Primary	<0.5	<0.5	1.1	1.9	2.3	4.2
MID-SKID	114-MID-1	8/13/12	Α	Primary	<0.5	<0.5	1.3	2.0	2.5	5.0
(EFFLUENT OF LEAD VESSEL)	114-MID-1	8/20/12	Α	Primary	0.5	<0.5	1.6	2.4	2.7	6.2
	114-MID-1	8/29/12	Α	Primary	0.9	<0.5	2.2	2.4	2.4	7.1
	TRE	ATMENT SKI	D #2 (MID	DLE, REACTIV	ATED CAI	RBON)				
	114-MID-2	8/7/12	Α	Primary	1.5	<0.5	1.7	2.2	2.5	6.1
MID-SKID	114-MID-2	8/13/12	Α	Primary	2.2	<0.5	2.0	2.3	2.5	6.4
(EFFLUENT OF LEAD VESSEL)	114-MID-2	8/20/12	Α	Primary	3.2	<0.5	2.5	2.4	2.7	7.8
	114-MID-2	8/29/12	Α	Primary	3.8	<0.5	2.6	2.3	2.4	7.7
	TRE	ATMENT SK	ID #3 (SOL	ITH, REACTIV	ATED CAR	BON)				
	114-3A-25	8/7/12	Α	Primary	31	0.9	2.9	2.1	2.0	8.7
25% BED SAMPLE	114-3A-25	8/13/12	Α	Primary	34	0.9	2.9	2.0	2.1	8.5
25% BED SAIVIPLE	114-3A-25	8/20/12	Α	Primary	38	1.2	3.1	2.5	2.1	8.4
	114-3A-25	8/29/12	Α	Primary	37	1.2	2.8	2.0	2.0	8.0
	114-3A-50	8/7/12	Α	Primary	8.4	<0.5	2.9	2.1	2.2	8.8
50% BED SAMPLE	114-3A-50	8/13/12	Α	Primary	15	<0.5	3.2	2.2	2.2	9.8
30% BLD SAIVIFEE	114-3A-50	8/20/12	Α	Primary	18	<0.5	3.2	2.4	2.1	8.7
	114-3A-50	8/29/12	Α	Primary	21	<0.5	3.3	2.2	2.1	9.2
	114-3A-75	8/7/12	Α	Primary	<0.5	<0.5	2.0	2.3	2.6	7.5
75% BED SAMPLE	114-3A-75	8/13/12	Α	Primary	<0.5	<0.5	2.6	2.3	2.5	8.5
73/0 DED SMIVIFEE	114-3A-75	8/20/12	Α	Primary	1.3	<0.5	3.2	3.2	2.4	9.5
	114-3A-75	8/29/12	Α	Primary	2.9	<0.5	3.7	2.5	2.4	10
	114-MID-3	8/7/12	Α	Primary	<0.5	<0.5	1.2	2.2	2.6	4.9
MID-SKID	114-MID-3	8/13/12	Α	Primary	<0.5	<0.5	1.5	2.3	2.4	5.9
(EFFLUENT OF LEAD VESSEL)	114-MID-3	8/20/12	Α	Primary	0.8	<0.5	2.3	2.6	2.8	8.1
	114-MID-3	8/29/12	Α	Primary	1.2	<0.5	2.1	2.5	2.6	8.4

EXPLANATION:

COC = Contaminant of Concern

TCE = Trichloroethene TCM = Chloroform

PCE = Tetrachloroethene 1,1-DCA = 1,1-Dichloroethane

1,1-DCE = 1,1-Dichloroethene cis-1,2-DCE = cis-1,2-Dichloroethene

 * All samples analyzed by Airtech Environmental Laboratories following EPA Test Method 8260B.

<0.5 = Result is less than laboratory method reporting limit (MRL).

All other volatile organic compounds (VOCs) are below the MRL/detection limit.

